

Stambena zgrada „Primer”

14/10/2026

Ulica primera 12, Novi Sad

TEREN

THE DAY AS DESCRIBED

The text below is the foreman's words as the system recognised them, possibly with recognition errors; the foreman reviewed and confirmed it.

Today on the third floor we mounted the radiators in flats 9, 10 and 11, fourteen in all. We put the brackets up yesterday, so it went quicker than I expected. We did not get to flat 12, that is left for tomorrow. The PPR heating pipework on the third floor is finished, from the manifold to every radiator, 20 and 25 pipe. In the afternoon we pressure-tested the third floor at 6 bar. We held it for two hours, there was no drop, and the site supervisor signed the test record. On the second floor we closed up the chases where the test passed last week. The fittings for the fourth floor did not arrive, the supplier says they are two days late, so tomorrow we only do flat 12 and the small jobs on the third. There were four of us on site, from seven to half past three. The waste skip is full, I told the office to send a new one.

PROBLEMS

- 1. The fittings for the fourth floor are two days late; the fourth-floor pipework cannot start until they arrive.

RECORD DETAILS

Site	Ulica primera 12, Novi Sad
Record type	transcript of a voice note from site, reviewed and confirmed by the foreman
Captured on site	14/10/2026 15:42 (UTC+2)
Received by the server	14/10/2026 15:43 (UTC+2)
Report generated	14/10/2026 16:05 (UTC+2)